

# 2025 Street and Utility Improvement Project New Prague, Minnesota

# Project Update



NEWPR 179117

## Project Contacts

### SEH (Engineer)

11 Civic Center Plaza, Suite 200  
Mankato, MN 56001

### John Voigt, RPR Cell: 507.380.1157

[jvoigt@sehinc.com](mailto:jvoigt@sehinc.com)

Chris Knutson, PE (Lic. MN)  
Project Manager/City Engineer  
877.316.7636  
507.237.8383  
[cknutson@sehinc.com](mailto:cknutson@sehinc.com)

### Contractor

Holtmeier Construction, Inc.  
3301 Third Avenue  
Mankato, MN 56001  
Office: 507.389.9112

### City of New Prague

118 Central Avenue N  
New Prague, MN 56071  
952.758.4401

Joshua Tetzlaff  
City Administrator

Matt Rynda  
Public Works Director

Bruce Reimers  
Utilities General Manager

June 20, 2025 | Project Update No. 14

This letter is being sent to inform you of construction activity on the above-referenced project. Weekly updates will be posted on the City website. If you are interested in receiving future Project Updates by e-mail, please send your name, property address, and e-mail address to Julie Brinkman at [jbrinkman@sehinc.com](mailto:jbrinkman@sehinc.com).

**OR, receive Notices by Text Message** by texting **NP2025** to the number **833.709.1208**.

**IF YOU ARE A LANDLORD, PLEASE SHARE THIS NEWSLETTER WITH YOUR RENTERS/TENANTS.**

On Lincoln Ave N, grading crews have completed the installation of gravel on the north block. Concrete crews have completed all work on the south four blocks including driveways, sidewalk, and curb. Paving is tentatively scheduled for next week; an update will be provided when confirmed.

On 1<sup>st</sup> Street NE west of Lincoln Avenue N, grading crews have completed the placement of gravel. The block of 1<sup>st</sup> Street NE east of Lincoln Avenue has minimal storm sewer and is currently scheduled to be the last phase of construction.

On Pershing Avenue N south of 2<sup>nd</sup> Street NE, all utilities are constructed. Grading crews are expected to start reconstruction of the street section next week. Utility crews have started water main installation between 2<sup>nd</sup> Street NE and 5<sup>th</sup> Street NE with that work expected to take much of the next few weeks.

Sidewalk installation on 2<sup>nd</sup> Street NE expected this week has been delayed. More information will be provided when this work is rescheduled. Concrete crews are expected to return in 2-3 weeks when the south two blocks of Pershing Avenue N will be ready for curb and gutter. They will also construct curb and gutter on 1<sup>st</sup> Street NE and the remaining block of Lincoln Avenue N at that time.

Remember, anything within the public right-of-way could be in jeopardy of being damaged and/or removed. This includes landscaping, irrigation or pet containment systems, etc. Those systems are considered "private" facilities. Locating them and marking them in and near the right-of-way is the property owner's responsibility. It would be helpful for those of you who have irrigation or pet containment systems to contact John so that we are made aware of them. **There is a high likelihood that items within the right of way, including irrigation and landscaping will be damaged or otherwise affected by construction activities. Repairs to these items are the responsibility of the property owner.**

If you have any questions or concerns, feel free to contact me or Project RPR John Voigt.

**Chris Knutson, Project Manager/City Engineer**