

# 2025 Street and Utility Improvement Project New Prague, Minnesota

# Project Update



NEWPR 179117

## Project Contacts

### SEH (Engineer)

11 Civic Center Plaza, Suite 200  
Mankato, MN 56001

**John Voigt, RPR**  
Cell: 507.380.1157

[jvoigt@sehinc.com](mailto:jvoigt@sehinc.com)

Chris Knutson, PE (Lic. MN)  
Project Manager/City Engineer  
877.316.7636  
507.237.8383

[cknutson@sehinc.com](mailto:cknutson@sehinc.com)

### Contractor

Holtmeier Construction, Inc.  
3301 Third Avenue  
Mankato, MN 56001  
Office: 507.389.9112

### City of New Prague

118 Central Avenue N  
New Prague, MN 56071  
952.758.4401

Joshua Tetzlaff  
City Administrator

Matt Rynda  
Public Works Director

Bruce Reimers  
Utilities General Manager

June 27, 2025 | Project Update No. 15

This letter is being sent to inform you of construction activity on the above-referenced project. Weekly updates will be posted on the City website. If you are interested in receiving future Project Updates by e-mail, please send your name, property address, and e-mail address to Julie Brinkman at [jbrinkman@sehinc.com](mailto:jbrinkman@sehinc.com).

**OR, receive Notices by Text Message** by texting **NP2025** to the number **833.709.1208**.

**IF YOU ARE A LANDLORD, PLEASE SHARE THIS NEWSLETTER WITH YOUR RENTERS/TENANTS.**

On Lincoln Ave N, paving that was scheduled for this week has been delayed due to rain. Paving has been rescheduled for Thursday, July 3<sup>rd</sup>. It will include Lincoln Avenue N between Main Street and 4<sup>th</sup> Street NE.

On 1<sup>st</sup> Street NE west of Lincoln Avenue N, grading crews have completed the placement of gravel. The block of 1<sup>st</sup> Street NE east of Lincoln Avenue has minimal storm sewer and is currently scheduled to be the last phase of construction.

On Pershing Avenue N south of 2<sup>nd</sup> Street NE, all utilities are constructed. Grading crews will complete installation of gravel next week. Utility crews have completed water main installation between 2<sup>nd</sup> Street NE and 5<sup>th</sup> Street NE and will complete sanitary sewer main either today or Monday. Sanitary and water services will begin next week with storm sewer to follow.

Concrete crews are expected to return the week of July 7<sup>th</sup>. They will be working on the north block of Lincoln Avenue N, west block of 1<sup>st</sup> Street NE, and south two blocks of Pershing Avenue NE. Sidewalk on 2<sup>nd</sup> Street NE will potentially be installed at the same time if ready.

Remember, anything within the public right-of-way could be in jeopardy of being damaged and/or removed. This includes landscaping, irrigation or pet containment systems, etc. Those systems are considered "private" facilities. Locating them and marking them in and near the right-of-way is the property owner's responsibility. It would be helpful for those of you who have irrigation or pet containment systems to contact John so that we are made aware of them. **There is a high likelihood that items within the right of way, including irrigation and landscaping will be damaged or otherwise affected by construction activities. Repairs to these items are the responsibility of the property owner.**

If you have any questions or concerns, feel free to contact me or Project RPR John Voigt.

**Chris Knutson, Project Manager/City Engineer**