

2025 Street and Utility Improvement Project New Prague, Minnesota

Project Update



NEWPR 179117

Project Contacts

SEH (Engineer)

11 Civic Center Plaza, Suite 200
Mankato, MN 56001

Doug Maeder, RPR 320.204.0218

dmaeder@sehinc.com

Chris Knutson, PE (Lic. MN)
Project Manager/City Engineer
877.316.7636
507.237.8383
cknutson@sehinc.com

Contractor

Holtmeier Construction, Inc.
3301 Third Avenue
Mankato, MN 56001
Office: 507.389.9112

City of New Prague

118 Central Avenue N
New Prague, MN 56071
952.758.4401

Joshua Tetzlaff
City Administrator

Matt Rynda
Public Works Director

Bruce Reimers
Utilities General Manager

May 29, 2026 | Project Update No. 28

This letter is being sent to inform you of construction activity on the above-referenced project. Weekly updates will be posted on the City website. If you are interested in receiving future Project Updates by e-mail, please send your name, property address, and e-mail address to Julie Brinkman at jbrinkman@sehinc.com.

OR, receive Notices by Text Message by texting **NP2025** to the number **833.709.1208**.

IF YOU ARE A LANDLORD, PLEASE SHARE THIS NEWSLETTER WITH YOUR RENTERS/TENANTS.

Final paving on the project is scheduled for June 8th. Ahead of this work, the contractor will be completing some minor milling of the pavement including the removal of temporary ramps where matching into existing streets. This will leave behind a small drop-off that drivers should use caution when driving over. Manholes and gate valves in the street will also be raised to their final height, which leave them above the pavement by approximately 1". This will require excavation around the structures to allow installation of adjustment rings and pavement patching.

The contractor will begin placing "No Parking" signs along the street ahead of the final paving. While driving on the new pavement is typically okay within a few hours after placement, please avoid parking or sharp turns on the new pavement once placed as it will need to cool and harden.

Most punch list repairs have been completed with some minor items to be completed next week.

After completion of the project, there will be a 2-year warranty in place on the Project. The City and SEH will continue to monitor and review the project during that time.

Thank you for your continued patience and cooperation. If you have any questions or specific areas of concern, feel free to contact me or Project RPR Doug Maeder.

Chris Knutson, Project Manager/City Engineer