

2024 Street and Utility Improvement Project New Prague, Minnesota

Project Update



NEWPR 173957

Project Contacts

SEH (Engineer)

11 Civic Center Plaza, Suite 200
Mankato, MN 56001

John Voigt, RPR
Cell: 507.380.1157

jvoigt@sehinc.com

Chris Knutson, PE (Lic. MN)
Project Manager/City Engineer
877.316.7636
507.237.8383
cknutson@sehinc.com

Contractor

BCM Construction, Inc.
15760 Acorn Trail
Faribault, MN 55021
Office: 507.332.2266

City of New Prague

118 Central Avenue N
New Prague, MN 56071
952.758.4401

Joshua Tetzlaff
City Administrator

Matt Rynda
Public Works Director

Bruce Reimers
Utilities General Manager

October 11, 2024 | Project Update No. 29

This letter is being sent to inform you of construction activity on the above-referenced project. Weekly updates will be posted on the City website. If you are interested in receiving future Project Updates by e-mail, **please send your name, property address, and e-mail address to Julie Brinkman at jbrinkman@sehinc.com.**

OR, receive Notices by Text Message by texting **NP2024** to the number **833.709.1208**.

IF YOU ARE A LANDLORD, PLEASE SHARE THIS NEWSLETTER WITH YOUR RENTERS/TENANTS.

The contractor has completed most work throughout the project with the exceptions of paving and turf restoration on 6th Street NE. This work is expected to occur next week with topsoil operations currently in-place. Concrete crews completed all work throughout the project leaving some minor topsoil and seeding that will be placed this next week.

Paving of 6th Street NE is expected to occur Wednesday or Thursday next week; a message will be sent out the day prior to this operation. With placement of concrete curb and gutter, driveways, and sidewalk on this street, driveways will be closed with a ribbon for 1-week after their installation to allow them to cure before being open to drive on.

The contractor has resumed watering the project area for turf restoration. We do expect that many seeded areas will require a second application of seeding this fall and overseeding next spring to reach coverage requirements.

As portions of the project are completed, a walkthrough will be completed and a punchlist of remaining work will be created. There are still some minor items to address throughout the project area, including the adjustment of shutoff valves and sump baskets located in yards. This will likely occur later next week. These will be addressed before the end of the year.

This is the time to remind everyone that anything within the public right-of-way could be in jeopardy of being damaged and/or removed. This includes landscaping, irrigation or pet containment systems, etc. Those systems are considered "private" facilities. Locating them and marking them in and near the right-of-way is the property owner's responsibility. **There is a high likelihood that items within the right of way, including irrigation and landscaping, will be damaged or otherwise affected by construction activities. Repairs to these items are the responsibility of the property owner.**

Thank you for your continued patience and cooperation. If you have any questions or concerns, feel free to contact me or Project RPR John Voigt.

Chris Knutson, Project Manager/City Engineer