

2024 Street and Utility Improvement Project
New Prague, Minnesota

Project Update



NEWPR 173957

Project Contacts

SEH (Engineer)

11 Civic Center Plaza, Suite 200
Mankato, MN 56001

John Voigt, RPR
Cell: 507.380.1157

jvoigt@sehinc.com

Chris Knutson, PE (Lic. MN)
Project Manager/City Engineer
877.316.7636
507.237.8383

cknutson@sehinc.com

Contractor

BCM Construction, Inc.
15760 Acorn Trail
Faribault, MN 55021
Office: 507.332.2266

City of New Prague

118 Central Avenue N
New Prague, MN 56071
952.758.4401

Joshua Tetzlaff
City Administrator

Matt Rynda
Public Works Director

Bruce Reimers
Utilities General Manager

May 23, 2025 | Project Update No. 32

This letter is being sent to inform you of construction activity on the above-referenced project. Weekly updates will be posted on the City website. If you are interested in receiving future Project Updates by e-mail, **please send your name, property address, and e-mail address to Julie Brinkman at jbrinkman@sehinc.com.**

OR, receive Notices by Text Message by texting **NP2024** to the number **833.709.1208**.

BCM Construction has reseeded the project area with a drill seeder. They followed up with hydromulch over most of these areas. A water truck will start application of water to the project area next week and until turf is established. It should be noted that turf on the project will not be accepted by the City until fully established throughout the project, including weed control. This may require additional seeding or overseeding later in the summer.

Crews have been raising manholes and water valves to the final elevation and anticipate paving the project area the week of June 9th. Once confirmed, an additional project update will be provided. The manhole covers will be 1.5 inches higher than the pavement until this work is complete, please use caution when driving through the project area.

While most punch list repairs have been completed, some work will continue into next week. This primarily includes raising and adjusting sump pump boxes with some other miscellaneous items. There will also be concrete repairs, though those have not yet been scheduled.

After completion of the project, there will be a 2-year warranty in-place on the Project. The City and SEH will continue to monitor and review the project during that time.

Thank you for your continued patience and cooperation. If you have any questions or specific areas of concern, feel free to contact me or Project RPR John Voigt.

Chris Knutson, Project Manager/City Engineer