

2024 Street and Utility Improvement Project New Prague, Minnesota

Project Update



NEWPR 173957

Project Contacts

SEH (Engineer)

11 Civic Center Plaza, Suite 200
Mankato, MN 56001

John Voigt, RPR Cell: 507.380.1157

jvoigt@sehinc.com

Chris Knutson, PE (Lic. MN)
Project Manager/City Engineer
877.316.7636
507.237.8383

cknutson@sehinc.com

Contractor

BCM Construction, Inc.
15760 Acorn Trail
Faribault, MN 55021
Office: 507.332.2266

City of New Prague

118 Central Avenue N
New Prague, MN 56071
952.758.4401

Joshua Tetzlaff
City Administrator

Matt Rynda
Public Works Director

Bruce Reimers
Utilities General Manager

May 30, 2025 | Project Update No. 33

This letter is being sent to inform you of construction activity on the above-referenced project. Weekly updates will be posted on the City website. If you are interested in receiving future Project Updates by e-mail, **please send your name, property address, and e-mail address to Julie Brinkman at jbrinkman@sehinc.com.**

OR, receive Notices by Text Message by texting **NP2024** to the number **833.709.1208**.

The schedule for final paving on the project has been moved up to next week on Tuesday and Wednesday (June 3-4). Ahead of this work, the contractor will be completing some minor milling of the pavement including the removal of temporary ramps where matching into existing streets. This will leave behind a small drop-off that drivers should use caution when driving over. There will also be some patching required that will occur prior to placement of pavement. The contractor will begin placing "No Parking" signs along the street ahead of this work, likely on Monday. While driving on the new pavement is typically okay within a few hours after placement, please avoid parking or sharp turns on the new pavement once placed as it will need to cool and harden. The contractor's general schedule includes:

Tuesday: 1st Street SE, Lexington Avenue N, Sunset Avenue N, and 3rd Street NE.

Wednesday: Lyndale Avenue N and 6th Street NE.

1st Street NE and 2nd Street NE may occur on either day depending on timing and truck routes.

Rain forecast for next week may affect the project schedule and updates will be provided to residents in the project area if it is delayed.

While most punch list repairs have been completed, some work will continue. This primarily includes raising and adjusting sump pump boxes with some yard repairs and other miscellaneous items. There will also be concrete repairs, though those have not yet been scheduled.

After completion of the project, there will be a 2-year warranty in-place on the Project. The City and SEH will continue to monitor and review the project during that time.

Thank you for your continued patience and cooperation. If you have any questions or specific areas of concern, feel free to contact me or Project RPR John Voigt.

Chris Knutson, Project Manager/City Engineer