

2025 Street and Utility Improvement Project New Prague, Minnesota

Project Update



NEWPR 179117

Project Contacts

SEH (Engineer)

11 Civic Center Plaza, Suite 200
Mankato, MN 56001

John Voigt, RPR Cell: 507.380.1157

jvoigt@sehinc.com

Chris Knutson, PE (Lic. MN)
Project Manager/City Engineer
877.316.7636
507.237.8383
cknutson@sehinc.com

Contractor

Holtmeier Construction, Inc.
3301 Third Avenue
Mankato, MN 56001
Office: 507.389.9112

City of New Prague

118 Central Avenue N
New Prague, MN 56071
952.758.4401

Joshua Tetzlaff
City Administrator

Matt Rynda
Public Works Director

Bruce Reimers
Utilities General Manager

May 9, 2025 | Project Update No. 8

This letter is being sent to inform you of construction activity on the above-referenced project. Weekly updates will be posted on the City website. If you are interested in receiving future Project Updates by e-mail, please send your name, property address, and e-mail address to Julie Brinkman at jbrinkman@sehinc.com.

OR, receive Notices by Text Message by texting **NP2025** to the number **833.709.1208**.

IF YOU ARE A LANDLORD, PLEASE SHARE THIS NEWSLETTER WITH YOUR RENTERS/TENANTS.

Holtmeier Construction has completed construction of utilities on the south two blocks of Lincoln Ave N and has begun reconstruction of the street section. This includes removal of approximately 3 feet of material prior to placement of drain tile, fabric, sand, and gravel in this area. As some of this area is wet, it may be left open to dry and firm up before placement of the aggregate sections. Sump pump catch basins will be installed where sump pump drains are found. If you have specific requests for locations, please contact John Voigt.

Utility crews have completed the installation of water main on the north three blocks of Lincoln Ave N and have started sanitary sewer main installation. Crews will continue installation of sanitary sewer main next week along with storm sewer. Sewer and water services will follow. Utility installation on these three remaining blocks of Lincoln Avenue N is expected to continue through early June.

Sidewalk installation on 12th Avenue SE is complete. Crews are allowing the concrete to fully cure before completion of grading on either side of the sidewalk. This is expected to occur next week with seeding to occur the following week. This includes topsoil placement and regrading to blend with the area.

Remember, anything within the public right-of-way could be in jeopardy of being damaged and/or removed. This includes landscaping, irrigation or pet containment systems, etc. Those systems are considered "private" facilities. Locating them and marking them in and near the right-of-way is the property owner's responsibility. It would be helpful for those of you who have irrigation or pet containment systems to contact John so that we are made aware of them. **There is a high likelihood that items within the right of way, including irrigation and landscaping will be damaged or otherwise affected by construction activities. Repairs to these items are the responsibility of the property owner.**

If you have any questions or concerns, feel free to contact me or Project RPR John Voigt.

Chris Knutson, Project Manager/City Engineer