

2025 Street and Utility Improvement Project New Prague, Minnesota



NEWPR 179117

Project Update

Project Contacts

SEH (Engineer)

11 Civic Center Plaza, Suite 200
Mankato, MN 56001

John Voigt, RPR Cell: 507.380.1157

jvoigt@sehinc.com

Chris Knutson, PE (Lic. MN)
Project Manager/City Engineer
877.316.7636
507.237.8383
cknutson@sehinc.com

Contractor

Holtmeier Construction, Inc.
3301 Third Avenue
Mankato, MN 56001
Office: 507.389.9112

City of New Prague

118 Central Avenue N
New Prague, MN 56071
952.758.4401

Joshua Tetzlaff
City Administrator

Matt Rynda
Public Works Director

Bruce Reimers
Utilities General Manager

May 16, 2025 | Project Update No. 9

This letter is being sent to inform you of construction activity on the above-referenced project. Weekly updates will be posted on the City website. If you are interested in receiving future Project Updates by e-mail, please send your name, property address, and e-mail address to Julie Brinkman at jbrinkman@sehinc.com.

OR, receive Notices by Text Message by texting **NP2025** to the number **833.709.1208**.

IF YOU ARE A LANDLORD, PLEASE SHARE THIS NEWSLETTER WITH YOUR RENTERS/TENANTS.

Holtmeier Construction has completed installation of water main and sanitary sewer main on the north three blocks of Lincoln Avenue N. Utility crews are installing storm sewer and sewer/water services with completion likely at the end of this month or early June. Street crews are nearly complete with installation of the street section south of 2nd Street NE. Driveways will be temporarily graded to allow access to residents on this portion of Lincoln Avenue N. The street will remain open as gravel for several weeks until the north portion of Lincoln Avenue N is also built up to the same level to allow installation of concrete curbing and bituminous surfaces on all of Lincoln Avenue N at the same time.

Sidewalk installation on 12th Avenue SE is complete. Crews have placed topsoil through most of this area and expect to complete final grading and seeding next week.

The next phase of construction is expected to start the last week of May after Memorial Day with pavement removals on First Street NE. More information will be provided in next week's Project Update.

Remember, anything within the public right-of-way could be in jeopardy of being damaged and/or removed. This includes landscaping, irrigation or pet containment systems, etc. Those systems are considered "private" facilities. Locating them and marking them in and near the right-of-way is the property owner's responsibility. It would be helpful for those of you who have irrigation or pet containment systems to contact John so that we are made aware of them. **There is a high likelihood that items within the right of way, including irrigation and landscaping will be damaged or otherwise affected by construction activities. Repairs to these items are the responsibility of the property owner.**

If you have any questions or concerns, feel free to contact me or Project RPR John Voigt.

Chris Knutson, Project Manager/City Engineer